Name of Work : Construction of RCC drains and culverts at Brundavan layout, Hariraja layout, Hanumappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**M/s. Technical Manager (West), KRIDL,** Bangalore.
Total Cost	:	Rs 7.84Lakhs
Contractor Work Order No	:	EE/YNK.D/OnlineWo/191/2019-20
Status of Bill	:	2nd & Part Bill
In the Presence of	:	(a) **Assistant Engineer (W. No. 3),** BBMP, Bangalore.
	:	(b) VenuGopal, Engineer VSR CIVIL INFRA

Sl.No	Description of the Item		Comments / observations
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at	:	Work done up to the billed quantity and Quality is satisfactory
5	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20 using 20mm and downsize graded granite metal using	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying Pre Cast Cover slabs of 280mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement,	:	Work done up to the billed quantity and Quality is satisfactory

7	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM 1:3	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with	:	Work done up to the billed quantity and Quality is satisfactory

VSR CIVIL INFRA PVT. LTD. BANGALORE